

Dec.02/13



Nuxalk Nation

P.O. BOX 65, BELLA COOLA, B.C. V0T 1C0
Phone 250-799-5613 / 5959 Fax 250-799-5426 E-mail northbentick@hotmail.com

TM

RECEIVED

DEC 02 2013

Central Coast Regional District

Darla Blake, CEO
Central Coast Regional District
Bella Coola B.C.
V0T 1C0

Re: Nuxalk Hall Rehabilitation Report

Dear Ms. Blake

With reference to our meeting on Friday March 29, 2013 attached is the above report. The hall project is still in progress we're requesting an extension to the project to March 31, 2014. Should you require any further information please call me at 250-799-5613 or email.

Yours truly,

Archie Pootlass
Capital Program Manager
Nuxalk Administration

CC: Wanda Wilson, Director of Administration
Nuxalk Administration

Board Meeting
DEC 12 2013
CCRD ITEM C(e)

November 2013 Nuxalk Hall

Rehabilitation Report

The Nuxalk Hall Rehabilitation project is still in progress. Hall is been renovated in two of three phases, expenditures to date as follows;

Item	Value	complete	Total
Main floor	11,600.	100 %	11,600.
Washrooms Plumbing	32,200.	100%	32,200.
Washrooms constr.	35,500.	80%	28,400.
Washrooms Electrical	14,000.	46%	6,440.
		Total	78,640.