



CENTRAL COAST REGIONAL DISTRICT

TO: Chair Reg Moody and Board of Directors
FROM: Darla Blake, CAO
SUBJECT: PROTECTIVE SERVICES REPORT – 06 December 2013

PROTECTIVE SERVICES

Hagensborg Dike Repair Project

Administration wishes to provide a brief on the status of this project.

NHC Progress to 22 November 2013

TASK	PERCENT COMPLETED 22 November 2013
1 – Admin, Review and Field Investigations	86%
2 – Prelim. Design; Strategy and Pre-Approvals	44%
3 – Detailed Design and Construction Planning	0%

UPDATE as at November 22, 2013:

Task 1 – Field data collection was completed in November.

Task 2 – NHC has completed the hydrologic investigations and are currently in the process of refining the hydraulic model of the river. A soils report is also in progress. It is anticipated that the hydraulic modelling and a range of feasible strategy options will be presented later this month.

NHC expect to be putting together the conceptual design drawing sometime in October. They anticipate formalizing the design strategy and presenting the proposed strategy later in the year to the Board and then the residents in Hagensborg.

Task 3 – No work has been done to complete Task 3. Detailed design, cost estimating and construction planning will take place from late December to February 2014.

Respectfully Submitted

Darla Blake, CAO

Board Meeting
DEC 12 2013
CCRD ITEM <u>C(5)</u>